

COMMUNITY DEVELOPMENT DEPARTMENT

Middle Village Cemetery Road Project Public Meeting April 4, 2012 Tribal Office Boardroom

Present: Community Development Team: Gerald Warrington-Engineer Technician, Ken Klemens-Project Manager, Brad Bowman-Engineer Technician, and Lew Boyd, Project Manager

Other's Present: Chris Anderson, Reporter-MNN

Project Overview: Lew Boyd, Project Manager gave a brief Historical view and explained why Middle Village was chosen. Lew also presented project scope of work to those in attendance.

Scope of Work: Top-soil to be removed from the project site prior to placement of fill or subgrade material. Excess topsoil to be stockpiled on the site as indicated in TITLE SHEET. All excavated areas not receiving pavement to be covered with a minimum of 6" of topsoil, seeded and mulched as soon as final grade has been achieved. Seeding shall be in accordance with Menominee tribally accepted tech standards. Erosion control methods shall be implemented as directed by the engineer prior to and during construction to control water pollution, erosion and siltation, including but not limited to hay bale dikes and silt fences. All erosion control measures shall be installed and maintained in accordance with the accepted standards of the Menominee Tribal Environmental Services Office.

Public Questions and Comment: No one present for Public Comment.

Adjourn.